

Cal	Activity ID	Activity Name	Orig Dur	Start	Finish	2021																	
						May				June				July				August				September	
						09	16	23	30	06	13	20	27	04	11	18	25	01	08	15	22	29	05
Foothills Adult Center Modernization			63d	10-May-21	06-Aug-21																		
Project Summary & Milestones			63d	10-May-21	06-Aug-21																		
7P	1000	Construction Start	0d	10-May-21*		◆ Construction Start																	
7P	9000	Construction Summary (Calendar Days)	89d	10-May-21	06-Aug-21	Construction Summary (Calendar Days)																	
5P	9100	District / Staff Move-in	5d	02-Aug-21	06-Aug-21	District / Staff Move-in																	
6P	9090	Project Complete (By August 6, 2021)	0d		06-Aug-21*	◆ Project Complete (By August 6, 2021)																	
Abatement and Demo			32d	10-May-21	16-Jun-21																		
6P	1010	Demo Surveying	1d	10-May-21	10-May-21	■ Demo Surveying																	
6P	1005	Layout, Safe Off and GPR	1d	11-May-21	11-May-21	■ Layout, Safe Off and GPR																	
6P	1015	Abatement	12d	12-May-21	25-May-21	■ Abatement																	
6P	1020	Demo Walls, Duct Work, SOG and SOG Slot Cuts	5d	26-May-21	01-Jun-21	■ Demo Walls, Duct Work, SOG and SOG Slot Cuts																	
6P	1025	SOG Plumbing Underground	2d	02-Jun-21	03-Jun-21	■ SOG Plumbing Underground																	
6P	1030	SOG Electrical Underground	2d	02-Jun-21	03-Jun-21	■ SOG Electrical Underground																	
6P	1035	SOG Sand and Rebar	2d	04-Jun-21	05-Jun-21	■ SOG Sand and Rebar																	
6P	1040	SOG Placement	1d	07-Jun-21	07-Jun-21	■ SOG Placement																	
6P	1045	Wall Framing	5d	08-Jun-21	12-Jun-21	■ Wall Framing																	
6P	1085	Install Interior and Exterior HM Frames	4d	08-Jun-21	11-Jun-21	■ Install Interior and Exterior HM Frames																	
6P	1050	Fire Alarm Rough-In	4d	09-Jun-21	12-Jun-21	■ Fire Alarm Rough-In																	
6P	1055	Install Fire Sprinkler Piping	5d	09-Jun-21	14-Jun-21	■ Install Fire Sprinkler Piping																	
6P	1060	Security Intrusion System Rough-In	4d	09-Jun-21	12-Jun-21	■ Security Intrusion System Rough-In																	
6P	1065	Technology Rough-In	4d	09-Jun-21	12-Jun-21	■ Technology Rough-In																	
6P	1070	Install HVAC Ductwork	7d	09-Jun-21	16-Jun-21	■ Install HVAC Ductwork																	
6P	1075	Plumbing Rough-In	4d	09-Jun-21	12-Jun-21	■ Plumbing Rough-In																	
6P	1080	Electric Rough-In	5d	10-Jun-21	15-Jun-21	■ Electric Rough-In																	
6P	1090	Plaster Patch Back	4d	12-Jun-21	16-Jun-21	■ Plaster Patch Back																	
Interior Finishes			36d	14-Jun-21	26-Jul-21																		
6P	1100	Insulation	4d	14-Jun-21	17-Jun-21	■ Insulation																	
6P	1105	Hang Drywall	6d	15-Jun-21	21-Jun-21	■ Hang Drywall																	
6P	1345	Drywall Tape & Texture	13d	18-Jun-21	02-Jul-21	■ Drywall Tape & Texture																	
6P	1110	Primer and 1st Coat Painting	8d	24-Jun-21	02-Jul-21	■ Primer and 1st Coat Painting																	
6P	1115	Install Ceiling Grid	6d	25-Jun-21	01-Jul-21	■ Install Ceiling Grid																	
6P	1120	Install Light Fixture	4d	29-Jun-21	02-Jul-21	■ Install Light Fixture																	
6P	1125	Fire Sprinkler Drops	5d	29-Jun-21	03-Jul-21	■ Fire Sprinkler Drops																	
6P	1130	Finish Duct Work To Grid	5d	29-Jun-21	03-Jul-21	■ Finish Duct Work To Grid																	
6P	1112	Install Alum Window and Door Frames	5d	30-Jun-21	06-Jul-21	■ Install Alum Window and Door Frames																	
6P	1135	Devices Tiles	2d	02-Jul-21	03-Jul-21	■ Devices Tiles																	
6P	1200	Paint Restrooms	3d	03-Jul-21	07-Jul-21	■ Paint Restrooms																	
6P	1140	Install FA Devices	3d	06-Jul-21	08-Jul-21	■ Install FA Devices																	
6P	1145	Install A/V and Intrusion Devices	3d	06-Jul-21	08-Jul-21	■ Install A/V and Intrusion Devices																	
6P	1150	Drop Ceiling Tiles	3d	06-Jul-21	08-Jul-21	■ Drop Ceiling Tiles																	
6P	1205	Install Restroom Tile	6d	06-Jul-21	12-Jul-21	■ Install Restroom Tile																	
6P	1155	Trim Fire Sprinklers	4d	09-Jul-21	13-Jul-21	■ Trim Fire Sprinklers																	
6P	1160	Paint Final Coat and Door Frames	5d	09-Jul-21	14-Jul-21	■ Paint Final Coat and Door Frames																	

Start Date: 10-May-21 Finish Date: 06-Aug-21 Data Date: 01-Mar-21 Print Date: 24-Feb-21 19:29	■ Remaining Level of Effort	◆ Milestone	Project ID: FACM0BID Page: 1 of 2 Balfour Beatty Grossmont UHSD - Foothills Adult Center Modernization Preliminary Construction Schedule	Layout LT-01A (Job# TBD)			
	■ Summary			Date	Revision	Checked	Approved
	■ Actual Work						
	■ Remaining Work						
	■ Critical Work						

Cal	Activity ID	Activity Name	Orig Dur	Start	Finish	2021																	
						May			June			July			August			September					
						09	16	23	30	06	13	20	27	04	11	18	25		01	08	15	22	29
	6P	1165	Install Casework	8d	12-Jul-21	20-Jul-21																	
	6P	1195	Finish Electrical	9d	12-Jul-21	21-Jul-21																	
	6P	1210	Restroom Finish Plumbing	3d	13-Jul-21	15-Jul-21																	
	6P	1190	Finish HVAC	2d	15-Jul-21	16-Jul-21																	
	6P	1225	Install Misc Accessories	2d	15-Jul-21	16-Jul-21																	
	6P	1230	Install Wall Boards	2d	15-Jul-21	16-Jul-21																	
	6P	1170	Install Casework Tops	4d	16-Jul-21	20-Jul-21																	
	6P	1215	Install Restroom Accessories	2d	16-Jul-21	17-Jul-21																	
	6P	1180	Install Doors	1d	17-Jul-21	17-Jul-21																	
	6P	1235	Install Vinyl	5d	17-Jul-21	22-Jul-21																	
	6P	1185	Install Door Hardware	2d	19-Jul-21	20-Jul-21																	
	6P	1220	Finish Intrusion & A/V	4d	19-Jul-21	22-Jul-21																	
	6P	1175	Finish Plumbing	2d	20-Jul-21	21-Jul-21																	
	6P	1240	Install Carpet	5d	21-Jul-21	26-Jul-21																	
Phase 1 Test and Closeout				19d	13-Jul-21	03-Aug-21																	
	6P	1250	Building Energized and Test	1d	13-Jul-21	13-Jul-21																	
	6P	1255	HVAC Start Up	2d	14-Jul-21	15-Jul-21																	
	6P	1275	Test IDF Equipment	3d	14-Jul-21	16-Jul-21																	
	6P	1280	Install Building Signage	2d	15-Jul-21	16-Jul-21																	
	6P	1285	Install Window Coverings	3d	15-Jul-21	17-Jul-21																	
	6P	1260	HVAC Test and Balance	4d	16-Jul-21	20-Jul-21																	
	6P	1265	Test Fire Sprinkler System	1d	21-Jul-21	21-Jul-21																	
	6P	1270	Test Fire Alarm	1d	21-Jul-21	21-Jul-21																	
	6P	1290	Prepare Contractor Punch	2d	27-Jul-21	28-Jul-21																	
	6P	1295	Complete Contractor Punch	5d	29-Jul-21	03-Aug-21																	
	6P	1245	Final Clean	2d	30-Jul-21	31-Jul-21																	
Sitework				52d	10-May-21	10-Jul-21																	
	6P	1305	Site Survey	1d	10-May-21	10-May-21																	
	6P	1310	Layout, Safe Off and GPR	1d	10-May-21	10-May-21																	
	6P	1315	Demo Landscaping and Irrigation	3d	14-Jun-21	16-Jun-21																	
	6P	1320	Demo Flatwork	3d	17-Jun-21	19-Jun-21																	
	6P	1325	Place New Flatwork	7d	21-Jun-21	28-Jun-21																	
	6P	1330	Irrigation	4d	29-Jun-21	02-Jul-21																	
	6P	1335	Landscaping	5d	03-Jul-21	09-Jul-21																	
	6P	1340	Clean Up	1d	10-Jul-21	10-Jul-21																	