

Cal	Activity ID	Activity Name	Orig Dur	Start	Finish	2021															
						May				June				July				August			
						09	16	23	30	06	13	20	27	04	11	18	25	01	08	15	22
West Hills HS Science Modernization			56d	10-May-21	28-Jul-21																
Project Summary & Milestones			56d	10-May-21	28-Jul-21																
7P	1000	Construction Start	0d	10-May-21*		◆ Construction Start															
7P	9000	Construction Summary (Calendar Days)	73d	10-May-21	21-Jul-21	■ Construction Summary (Calendar Days)															
6P	9090	Project Complete	0d		21-Jul-21*	◆ Project Complete															
5P	9100	District /Staff Move-in	5d	22-Jul-21	28-Jul-21	■ District /Staff Move-in															
Demolition / Rough-ins			22d	10-May-21	04-Jun-21																
6P	1001	Plumbing Layout, Safe Off and GPR	1d	10-May-21	10-May-21	■ Plumbing Layout, Safe Off and GPR															
6P	1005	Electrical Layout, Safe Off and GPR	1d	10-May-21	10-May-21	■ Electrical Layout, Safe Off and GPR															
6P	1010	Casework Demo for Refurbishing	7d	11-May-21	18-May-21	■ Casework Demo for Refurbishing															
6P	1015	Demo Cabinets (Non-Refurbished), Doors, Ceiling, Seating and Flooring	7d	11-May-21	18-May-21	■ Demo Cabinets (Non-Refurbished), Doors, Ceiling, Seating and Flooring															
6P	1020	Demo Ceiling Insulation and Reinstall	4d	19-May-21	22-May-21	■ Demo Ceiling Insulation and Reinstall															
6P	1065	Reinstall Exterior Frames and Doors and Hardware	2d	19-May-21	20-May-21	■ Reinstall Exterior Frames and Doors and Hardware															
6P	1025	SOG, Sand and Rebar	1d	24-May-21	24-May-21	■ SOG, Sand and Rebar															
6P	1030	SOG, Curb and Patchback	1d	25-May-21	25-May-21	■ SOG, Curb and Patchback															
6P	1035	Wall and Soffit Framing	1d	26-May-21	26-May-21	■ Wall and Soffit Framing															
6P	1040	Electrical Rough-in	2d	27-May-21	28-May-21	■ Electrical Rough-in															
6P	1045	Technology Rough-in	2d	29-May-21	01-Jun-21	■ Technology Rough-in															
6P	1050	Plumbing Rough-in	2d	02-Jun-21	03-Jun-21	■ Plumbing Rough-in															
6P	1055	Install Interior and Exterior HM Frames	1d	04-Jun-21	04-Jun-21	■ Install Interior and Exterior HM Frames															
Interior Finishes			35d	24-May-21	13-Jul-21																
6P	1060	Refinish Casework	12d	24-May-21	07-Jun-21	■ Refinish Casework															
6P	1087	Install Mechanical and Electrical Ceiling Wires	1d	24-May-21	24-May-21	■ Install Mechanical and Electrical Ceiling Wires															
6P	1090	Install Light Fixture	2d	25-May-21	26-May-21	■ Install Light Fixture															
6P	1095	Finish Ductwork to Grid	1d	25-May-21	25-May-21	■ Finish Ductwork to Grid															
6P	1100	Device Tiles	1d	25-May-21	25-May-21	■ Device Tiles															
6P	1105	Install FA Devices	1d	26-May-21	26-May-21	■ Install FA Devices															
6P	1110	Drop Ceiling Tiles	1d	27-May-21	27-May-21	■ Drop Ceiling Tiles															
6P	1160	Install Lecture Seating Anchors	4d	28-May-21	02-Jun-21	■ Install Lecture Seating Anchors															
6P	1075	Drywall and Taping	3d	04-Jun-21	07-Jun-21	■ Drywall and Taping															
6P	1080	Primer and Painting	3d	08-Jun-21	10-Jun-21	■ Primer and Painting															
6P	1085	Paint Frames and Doors	1d	11-Jun-21	11-Jun-21	■ Paint Frames and Doors															
6P	1115	Install Casework (Incl. Refinished)	12d	11-Jun-21	24-Jun-21	■ Install Casework (Incl. Refinished)															
6P	1125	Install Casework Tops	5d	25-Jun-21	30-Jun-21	■ Install Casework Tops															
6P	1145	Finish Electrical	2d	25-Jun-21	26-Jun-21	■ Finish Electrical															
6P	1150	Install Misc Accessories	1d	25-Jun-21	25-Jun-21	■ Install Misc Accessories															
6P	1155	Install Wall Boards	1d	25-Jun-21	25-Jun-21	■ Install Wall Boards															
6P	1175	Clean Ducting	1d	25-Jun-21	25-Jun-21	■ Clean Ducting															
6P	1130	Finish Plumbing	2d	01-Jul-21	02-Jul-21	■ Finish Plumbing															
6P	1135	Install Doors	2d	01-Jul-21	02-Jul-21	■ Install Doors															
6P	1140	Install Door Hardware	1d	03-Jul-21	03-Jul-21	■ Install Door Hardware															
6P	1165	Install Vinyl	4d	06-Jul-21	09-Jul-21	■ Install Vinyl															
6P	1170	Install Carpet	2d	09-Jul-21	10-Jul-21	■ Install Carpet															

Start Date: 10-May-21
 Finish Date: 28-Jul-21
 Data Date: 01-Mar-21
 Print Date: 24-Feb-21 19:56

Remaining Level of Effort
 Summary
 Actual Work
 Remaining Work
 Critical Work
 Milestone

Layout LT-01A (Job# TBD)			
Date	Revision	Checked	Approved

