

Activity ID	Activity Name	Duration	Start	Finish	2022												2023												2024											
					Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
225001 - Grossmont UHSD - Grossmont HS New Kitchen and Weight Room																																								
Project Milestones																																								
PCM-I020	Construction Complete - Kitchen	0		08-Dec-23	◆ Construction Complete - Kitchen																																			
PCM-I010	Start Construction - Building 900	0	19-Sep-22*		◆ Start Construction - Building 900																																			
PCM-I030	Construction Close-out Complete	0		22-Dec-23	◆ Construction Close-out Complete																																			
PCM-I040	Construction Complete - Building 900	0		20-Sep-23	◆ Construction Complete - Building 900																																			
PCM-I050	Start Construction - Kitchen	0	19-Sep-22		◆ Start Construction - Kitchen																																			
PCM-I060	Start Construction - Stadium Improvements	0	19-Dec-22*		◆ Start Construction - Stadium Improvements																																			
PCM-I070	Construction Complete -Stadium Improvements	0		14-Jun-23	◆ Construction Complete -Stadium Improvements																																			
PCM-I100	Construction Complete	0		22-Dec-23	◆ Construction Complete																																			
PCM-I080	Weather Allowance	5	11-Dec-23	15-Dec-23	■ Weather Allowance																																			
PCM-I090	Quiet / Test Days	5	18-Dec-23	22-Dec-23	■ Quiet / Test Days																																			
PM-I040	Project Close-out	44	20-Oct-23	22-Dec-23	■ Project Close-out																																			
PM-I060	Stadium Improvements Construction	178	19-Dec-22	14-Jun-23	■ Stadium Improvements Construction																																			
PM-I015	Bldg 900 Construction	367	19-Sep-22	20-Sep-23	■ Bldg 900 Construction																																			
PM-I050	New Kitchen Construction	446	19-Sep-22	08-Dec-23	■ New Kitchen Construction																																			
Pre-Construction Duration																																								
PRE-I000	Pre-Construction Duration (Cal Days)	198	20-Dec-21 A	15-Sep-22	■ Pre-Construction Duration (Cal Days)																																			
Construction Duration																																								
CD-I000	Construction Duration (Cal Days)	460	19-Sep-22	22-Dec-23	■ Construction Duration (Cal Days)																																			
Pre-Construction																																								
BID-I020	Prepare Bid Packages	6	08-Jul-22	18-Jul-22	■ Prepare Bid Packages																																			
BID-I010	Advertise / Bid / Award	42	19-Jul-22	15-Sep-22	■ Advertise / Bid / Award																																			
DES-I010	DSA Review / Approval	60	09-Mar-22 A	18-Jul-22	■ DSA Review / Approval																																			
Construction																																								
Building 900 (Weight Room)																																								
DEMO-I020	Demolition - B900	10	24-Oct-22	04-Nov-22	■ Demolition - B900																																			
DEMO-I000	Mobilize / Safe-off Utilities - B900	10	19-Sep-22	30-Sep-22	■ Mobilize / Safe-off Utilities - B900																																			
DEMO-I030	Site Utilities - B900	15	07-Nov-22	29-Nov-22	■ Site Utilities - B900																																			
DEMO-I010	Abatement - B900	15	03-Oct-22	21-Oct-22	■ Abatement - B900																																			
B900 - Structure																																								
STR-I020	Form / Reinforce / Pour Slab on Grade - B900	8	27-Dec-22	06-Jan-23	■ Form / Reinforce / Pour Slab on Grade - B900																																			
STR-I030	Over/Ex & Recompact - B900	8	07-Nov-22	16-Nov-22	■ Over/Ex & Recompact - B900																																			
STR-I000	Exc / Form / Pour Foundations - B900	10	17-Nov-22	02-Dec-22	■ Exc / Form / Pour Foundations - B900																																			
STR-I010	Sub-slab MEP Rough-in - B900	15	05-Dec-22	23-Dec-22	■ Sub-slab MEP Rough-in - B900																																			
B900 - Exteriors																																								

