

## Relocatable Classroom Relocation Projects, Fuerte & Johnson Elementary Schools May 11, 2017 @ 10am

	Base Bid A	Base Bid B	Total Bid	Total Combined Bid	Alternate #1
<b>Conan Construction</b>	<b>\$164,000</b>	<b>\$163,000</b>	<b>\$327,000</b>	<b>\$327,000</b>	<b>\$90,000</b>
DRV Modular Contractors	\$233,009	\$155,736	\$388,745	\$388,745	\$55,826
Handy Industrial	\$240,000	\$221,000	\$461,000	\$461,000	\$80,000
Built Pacific	\$289,950	\$194,450	\$484,400	\$482,400	\$94,750
Fordyce Construction	\$304,011	\$194,948	\$498,959	\$498,959	\$41,821
GEM Industrial	\$248,000	\$298,000	\$546,000	\$546,000	\$67,000
Grace Builders	\$258,900	\$0	\$0	\$0	\$0

**Conan Construction Subs Listed:**

Phazer Electric	Electrical
Kirk Paving	Paving
Time & Alarm	Fire Alarm

**DRV Modular Contractors Subs Listed:**

Kirk Paving	Paving
Sharp Electric	Electrical
Sylvester Roofing	Roofing
Standard Electronics	Fire Alarm
Communication Wiring Specialists	Low Voltage

**Fordyce Construction Subs Listed:**

RAP Engineering	Paving
Walters Painting	Painting
Time & Alarm Systems	Fire Alarm
Sharp Electric	Electrical
John T. Hansen Enterprises	Building Mover